



Douglas County

Contract Change Order

OWNER: Douglas County Government
The Department of Public Works Engineering
100 Third Street
Castle Rock, CO 80104

PROJECT: Highlands Ranch Pkwy Daisy Ct UV Lining

PROJECT NO.: SP2025-016

BOCC AGREEMENT DATE: August 12, 2025

CONTRACTOR: Insituform Technologies LLC dba C&L Water Solut
PO Box 74008440
Chicago, IL 60674-8440

CHANGE ORDER NO.: 1

PURCHASE ORDER NO.: 2025962

Description of Work and Justification:

Special Projects Engineering (SPE) has found 3 pipes that require repair and all are still candidates for UV CIPP Lining maintenance option. CND102171 & CND102175 are 60" CMPs at Quebec & C-470 that is 40 years old and SPE has been waiting 3 years for Xcel Energy & CenturyLink to relocate out of the storm sewer and this was completed in January 2026. CND8259 is a 60" CMP installed in 1984 at County Line & University that has reached its lifespan. The contract time is increasing so Insituform has flexibility to schedule and complete these linings since they are located within arterial roadways.

The Overall Project Budget will increase existing PO Number 2025962 by \$265,780.00, for a new total Contract amount of \$540,780.00.

This Change Order agreed to herein is a fair and equitable adjustment to the Contractor's direct and indirect costs. This modification provides full compensation for the changed work, including both Contract cost and Contract time, and does not impact the critical path. The Contractor hereby releases the County from any and all liability under this Contract for further equitable adjustment attributable to this Change Order.

| | | |
|---------------------------------|-----------|-------------------|
| Original Contract Price: | \$ | 275,000.00 |
| Change Orders To Date: | \$ | - |
| Current Contract Price: | \$ | 275,000.00 |
| This Change Order: | <u>\$</u> | <u>265,780.00</u> |
| New Contract Price: | \$ | 540,780.00 |

Contract Time:
The Contract Time will increase by 277 days.
The completion date for all work shall be April 30, 2027
All other terms and conditions of this Contract shall remain in effect.

Approved By: _____ **Date:** _____
Deborah Kula, PE , Project Engineer

Approved By: _____ **Date:** _____
Sean Owens, PE, Department Manager

Approved By: _____ **Date:** _____
Janet Herman, P.E., Director of Public Works

Approved By: _____ **Date:** _____
Insituform Technologies, LLC

12249 Mead Way, Littleton, CO 80125
303.791.2521 phone 303.791.2524 fax

1178 West 17th Street, Marriott-Slaterville, UT 84404
303.791.2521 phone 303.791.2524 fax



Change Order 1

DATE: February 19, 2026
CUSTOMER NAME: Douglas County
ATTN: Deborah Kula
JOB NAME: Highlands Ranch Parkway & Daisy Court Storm Sewer UV CIPP Project - SP2025-016

| DESCRIPTION | QUANTITY | UNIT | UNIT PRICE | TOTAL |
|---|----------|------|-------------|---------------------|
| 1 Quebec Traffic Control | 1 | LS | \$17,640.00 | \$17,640.00 |
| 2 CND102171 - Remove & Replace Flat Top Manhole for Liner | 1 | EA | \$12,290.00 | \$12,290.00 |
| 3 CND102171 - 60in Liner Installation | 180 | LF | \$562.00 | \$101,160.00 |
| 4 CND102175 - 60in Liner Installation | 62 | LF | \$770.00 | \$47,740.00 |
| 5 County Line Road Traffic Control | 1 | LS | \$10,075.00 | \$10,075.00 |
| 6 CND8259 Core Drill Manhole Opening | 1 | EA | \$18,750.00 | \$18,750.00 |
| 7 CND8259 - 60in Liner Installation | 75 | LF | \$775.00 | \$58,125.00 |
| Original Contract | | | | \$275,000.00 |
| Prior Change Order Total | | | | \$0.00 |
| Change Order | | | | \$265,780.00 |
| Revised Contract Amount | | | | \$540,780.00 |

NOTES:

Quebec Traffic Control - 7 days total to include removal and replacement of the lid at CND102171 and installation of liner
CND102171 Remove & Replace Lid - removal and replacement of lid on north side of Quebec near gas station
County Line Traffic Control - 4 days total to core drill the manhole opening and install the liner at CND8259
CND8259 Core Drill Manhole Opening - due to the configuration of the manhole, the lid cannot be pulled. We are recommending core drilling into the top of the lid and installing a larger 36in manhole ring and cover.

SIGNATURE: _____
Insituform Technologies dba C&L Water Solutions

DATE: _____

PRINTED NAME: _____

CUSTOMER APPROVAL: _____

DATE: _____

PRINTED NAME: _____